

**ANNUAL REPORT TO THE CITIZENS OF THE WEST VALLEY-MISSION
COMMUNITY COLLEGE DISTRICT ON THE DISBURSEMENT OF FUNDS UNDER
THE REQUIREMENTS OF MEASURE C and MEASURE W**

January – December 2019

The Annual Report of the Citizens' Bond Oversight Committee (CBOC) is required by law in the language of Measure C, which was passed by the voters on June 5, 2012, and by Measure W, which was passed by voters on November 6, 2018, both by at least 55% of the votes cast.

On November 7, 2000, Proposition 39 (The Smaller Classes, Safer Schools & Financial Accountability Act) was approved by the voters, which allowed for a 55% majority vote for college districts to secure bonding for repair and upgrade of various campus structures and to support existing and new programs that are required of the District as part of its commitment to provide a college education at the community level.

Among the restrictions of Proposition 39, in addition to oversight by an appointed citizens' committee, is precluded prohibition against the use of bond monies for administrator salaries and expenses, among other things. The oversight committee must include representation from a bona fide taxpayers' association (1), a business organization (1), and a senior citizens' organization (1). Also included are representatives of the campus student body (1), a District/College Support Organization (1), and the Community-at-large (2). No District employees or vendors are allowed to serve on the CBOC. CBOC members' terms are two years, and they may re-apply for a second two-year term with approval of the Board of Trustees of the District.

Committee Members

With the passage of Measure W, the Measure C committee by-laws were amended and restated to include oversight of Measure W. The 2019 amended and restated by-laws were approved by the Board of Trustees at its February 5, 2019 meeting. As a result of the amended by-laws, members who had previously served on the Measure C Committee shall be permitted to serve on the expanded Committee and, if appointed by the Board, are entitled to serve new three (3) consecutive two (2) year terms from the date of their appointment. All but one existing committee member agreed to serve under the new by-laws and are entitled to serve three consecutive two year terms. The re-appointment of existing members to the expanded Measure C & Measure W CBOC was approved by the Board at its April 2, 2019 meeting (Item 7.6).

To provide proper staggering of terms and continuation of experienced committee members, the following members will serve initial two year terms, effective April 2019 – April 2021:

Shirley Cantu (Taxpayer Organization)

Michael Foulkes (District/College Support Organization)

Brigit Espinosa (Community-at-large)

The remaining members will serve initial one-year terms, which will begin in March 2020, which is when their current term expires:

Paul Cavagnolo (Community-at-large)
Karen DiLullo (Business Organization)

In April 2019, the committee appointed two new members whose initial term will be April 2019 – April 2021:

Bill Hult (Senior Organization)
Christian Wise (Student Organization – WVC)*
Evelina Gromilina (Student Organization – MC)*

*Two student representatives, one from each college, may be appointed to the committee, but only one will have voting rights at any given meeting, preferably the representative from the college where the meeting is taking place. Approved May 20, 2014, item 7.7

The CBOC is governed by the Brown Act of 1971 (The Open Meetings Act) and all meeting agendas are published and publicly placed at least 72 hours prior to any scheduled meeting where official business is to be transacted. The general public is invited to attend all meetings. There are no closed sessions of the CBOC.

ANNUAL REPORT

Concluding its fifteenth year, the CBOC continued with its program of oversight and review of Measure C & Measure W expenditures. The compliance to Measure C & W priorities and procedures by the District Staff and the CBOC were validated by the recent audit performed by Cossolias, Wilson, Dominguez, and Leavitt, CPA's, which was presented to the CBOC on January 15, 2020. The auditors conducted Measure C & W Performance Audits to measure compliance with Proposition 39 and concluded that the District expended funds only for the specific projects approved by the voters. A separate Financial Audit was conducted and concluded that the Financial Statements of Measure C & W Funds accurately present its financial status.

Through regular meetings and a variety of reports that the CBOC helped draft, the oversight process was timely and consistent.

MEASURE C FUNDING

Sale of General Obligation Bonds

In June 2012, Measure C, a \$350 million General Obligation bond measure, was approved by the voters. On August 21, 2012, the District issued the first series of bonds in the aggregate principal amount of \$100 million. The bond rating from Moody's was Aa2. In February 2015, the second series of bonds were issued in an aggregate principle of \$150 million. The bond rating from Moody's and Standard & Poor's was AAA. Given the higher bond rating, the District refunded at a lower interest rate about \$28 million in bonds that had been issued previously as part of Measure H. This provided a savings of \$6.6 million to the taxpayers. The third issuance in the amount of \$100 million, was sold in September 2017.

Measure C – January 2019 through December 2019

Construction continues. Several projects are active and two have been completed under Measure C for this reporting period.

A summary of the projects by project phase follows:

Planning Phase

- None

Preliminary Design Phase

- WVC – Learning Resource Center Renovation
This project is funded by State Capital Outlay, Measure C and Measure W local bond funds. Anderson Brule Architects was board approved on September 17, 2019. The District has received a commitment for \$19,993,000 in State funding for this project. Preliminary plans are on track for submittal to the State Chancellors Office for review and approval on January 21, 2020.

Working Drawings and DSA Approval Phase

- WVC – Fine Arts Replacement Building
TLCD Architects was selected by the college for this project. Construction documents were submitted to DSA on December 16, 2019. Anticipated Construction Start late Summer/Fall 2020.

Bidding Phase

- MC – Business and Technology Building (formerly called MT Replacement)
Lionakis Architects was selected by the College for this Project. The District has received a commitment for \$10,821,000 in State funding. The Project is currently out to bid. District will receive final bids on March 10, 2020 at 10am.
- WVC – Athletic Turf Restoration - Softball Field Upgrades
DLR Group architects was selected by the college for this project. The project is currently out to bid for multi-prime project delivery. The District will receive final bids on March 12, 2020. Anticipated construction start late Spring 2020.

Construction Phase

- MC – Main Building Demolition and Grading (Interdisciplinary Plaza)
WRNS Studio architects was selected by the College for this Project. The Project is currently under construction and is estimated to be completed in Fall 2020.
- WVC – Planetarium Project

This project is partially funded by Measure C and donor financing. The building project is complete. The complex star projector and full audio visual system integration is underway to be completed early Spring 2020.

Completed Projects

- WVC – Planetarium Building
- WVC – Student Services Center- Building and Audio Visual Packages

MEASURE W FUNDING

Sale of General Obligation Bonds

In November 2018, Measure W, a \$698 million General Obligation bond measure, was approved by the voters. In March 2019, the District will make its rating presentation and anticipates a AAA rating. The District issued the first series of bonds in April 2019 in the aggregate principal amount of \$150 million.

Measure W – January 2019 through December 2019

Planning Phase

- MC – Library Renovation
WRNS Studios was selected as the architect by the College for this Project. Estimated completion for the Planning phase is Summer 2020.
- MC – New Performing Arts Center
Statement of Interest (SOI) will be submitted to the District's Architects Pool in March 2020. This project has a good potential for receiving State Funding approval in July 2020.
- WVC - Fine Arts and Music Replacement Building
Master planning project was completed in 2018. This project will be funded by Measure W. Architect selection will start in late Summer/Fall 2020.
- WVC – Modular Classroom removal and Site Restoration
This project is in preliminary planning for the removal of the old Health and EOPS modular buildings. Demolition is anticipated for late summer 2020.
- WVC – Outdoor Physical Education Facilities Upgrades – Baseball complex
DLR Architects was selected by the College for this project and board approved on October 1, 2019. The Schematic Design and preliminary cost estimates were completed in December 2019.

Preliminary Design Phase

- MC – Swing Space for Child Development Center
Anderson Brule Architects was selected as the architect by the College for this Project. Estimated completion for the Preliminary Design phase is Spring 2020.
- MC – Child Development Center Renovation
Anderson Brule Architects was selected as the architect by the College for this Project. Estimated completion for the Preliminary Design phase is Spring 2020.
- MC – Solar Panels – Parking Lot A
SunPower was selected as the solar provider by the District for this Project. Estimated completion for the Preliminary Design phase is Summer 2020.
- MC – Outdoor Kinesiology Master Plan
K2A Architects was selected as the architect by the College for this Project. Estimated completion for the Preliminary Design phase is Spring 2020.
- WVC – Learning Resource Center Renovation
This project is funded by State Capital Outlay, Measure C and Measure W local bond funds. Anderson Brule Architects was selected by the college and board approved on September 17, 2019. The District has received a commitment for \$19,993,000 in State funding for this project. Preliminary plans are on track for submittal to the State Chancellors Office for review and approval on January 21, 2020.
- WVC – Solar Panels – Parking Lot 2
SunPower was selected as the solar provider by the District for this Project. Estimated completion of the plans for submittal to DSA is Spring 2020.
- DS – Vasona Creek Improvements at West Valley College
Preliminary plans are underway for the construction of the Vasona Creek Trail. This project is funded by grants and Measure W.
- DS – Administration Building at WVC
Lionakis was selected by the District for this project. Planning efforts are on hold pending review and evaluation of the District Services project priority list.
- DS – Alternative Energy Projects at Mission and West Valley Colleges
Electric Vehicle Charging Plans are well underway. K2A was selected as the Architect for this District Project. This project is funded partially by Measure W augmented by grant funding. Installation of these charging stations at both campuses is targeted for completion in late 2020.

Working Drawings and DSA Approval Phase

- MC – Electrical Vehicle Chargers

K2A Architects was selected as the architect by the District for this Project. Estimated completion for the Working Drawings phase is Spring 2020.

- DS WVC – Solar Panels – Parking Lot 1 and 7
SunPower was selected as the solar provider by the District for this Project. This project was submitted to DSA for approval in October of 2019. Anticipated Construction Start for Parking Lot 7 is April 2020, Lot 1 anticipated start in October 2020.
- DS WVC – ADA Barrier Removal
Plans are underway for the addition of ADA parking at the West Valley Theater drop of and additional ADA parking between LA/SS and the Library/LRC buildings. This is to replace ADA parking removed with the planned construction of the Fine Arts Building and the Solar Project in Lot 7.

Construction Phase

- MC – Baseball Field Turf Replacement (BTR)
K2A Architects was selected as the architect by the College for this Project. Final lowest responsive bid was accepted in Winter 2019. Estimated construction start date is Summer 2020.

FINANCIALS

The CBOC reviewed the process that it and the bond staff use to measure the performance level of reporting expenditures and to review the accuracy of the financial presentations. The CBOC uses established procedures as its guide to review and report the staff's methods of reporting bond expenditures.

FINDINGS

The goal of the CBOC was to review its actions to assure that the expenditure of funds were consistent with the requirements of Measures C & W and to prepare a statement to be included in the Annual Report of the CBOC for presentation to the Board of Trustees.

The CBOC finds that appropriate procedures to approve and report any and all movements of monies from contingency, and between delineated projects, are in place. Reports to identify time frames and critical path points are produced and reviewed at all CBOC meetings.

Those reports that allow for CBOC oversight of bond money expenditures are listed as follows:

A. MEASURE C, MEASURE W AND CAPITAL OUTLAY PROGRAM PROJECT PROGRESS REPORTS:

Pre-Design Phase, Preliminary Design Phase, Working Drawings Phase, Bid and Award Phase, Construction Phase, and Construction Projects Completed.

B. UPDATE ON MEASURE C AND MEASURE W EXPENSES BY PROJECT PHASE.

West Valley Projects, Mission College Projects, Central Services Projects.

- C. UPDATE ON MEASURE C AND MEASURE W EXPENSES FOR ALL PROJECTS.
- D. MEASURE C AND MEASURE W VENDOR CONTRACTS WITH EXPENDITURES PER PROJECT.
- E. MEASURE C AND MEASURE W PROGRAM MASTER SCHEDULE

The CBOC finds that the District's provision of information to the committee, appropriate staffing to update said reports, and prompt response to CBOC requests results in accurate information and allows the CBOC to provide positive oversight of the expenditure of public monies. The CBOC meets quarterly, as per the by-laws, due to the established, consistent, and thorough reporting regimen.

The CBOC thanks the Measure C & W staff members for their commitment to being prompt and factual, and for maintaining high standards of transparency. The CBOC is also grateful for the skilled administrative support provided by District staff during the past year.

Respectfully Submitted:

Shirley Cantu, Chair

Attachments:

1. Annual CBOC Update on Measure C Bond Program; Expenditures through December 31, 2019, based on the August 6, 2019, Measure C Project Priority List
2. Annual CBOC Update on Measure W Bond Program; Expenditures through December 31, 2019, based on the January 22, 2019 Measure W Project Priority List.

Expenditures through Dec 31, 2019

ANNUAL CBOC UPDATE ON MEASURE C BOND PROGRAM

Based on Aug 6, 2019 Project Priority List

Project Number	Description	All Funds	Capital Funds	Measure C Funds			
		Total Project Budget	State/Others	Bond Funds	Bond Funds Expended	Bond Balance	% Spent
	Measure C Bond & Capital Funds						
1	Total Construction Projects	\$ 417,229,738	\$ 67,229,738	\$ 350,000,000	\$ 245,138,296	\$ 104,861,704	70%
2	West Valley College Projects	\$ 211,733,296	\$ 54,033,296	\$ 157,700,000	\$ 97,252,686	\$ 60,447,314	62%
3	Program Contingency	\$ 2,332,040	\$ -	\$ 2,332,040	\$ -	\$ 2,332,040	0%
4	Operation Expenses	\$ 765,412	\$ -	\$ 765,412	\$ 743,878	\$ 21,534	97%
5	Swing Space for Building Projects	\$ 3,030,971	\$ -	\$ 3,030,971	\$ 2,606,243	\$ 424,728	86%
6	Applied Arts and Science Renovation	\$ 30,522,134	\$ 15,336,143	\$ 15,185,991	\$ 15,185,991	\$ -	100%
7	Student Services Center	\$ 39,894,514	\$ -	\$ 39,894,514	\$ 39,040,913	\$ 853,601	98%
8	Business Division & Admin Justice Renovation	\$ 21,797,705	\$ -	\$ 21,797,705	\$ 21,797,705	\$ -	100%
9	Planetarium - New Building	\$ 10,043,172	\$ 2,818,153	\$ 7,225,019	\$ 7,028,568	\$ 196,451	97%
10	Fine Arts Replacement Building	\$ 21,664,000	\$ -	\$ 21,664,000	\$ 1,112,838	\$ 20,551,162	5%
11	Hum-Fine Arts Bldg Renovation	\$ 454,223	\$ -	\$ 454,223	\$ 454,223	\$ -	100%
12	Learning Resource Center Reconstruction	\$ 55,389,092	\$ 34,984,000	\$ 20,405,092	\$ 1,630,867	\$ 18,774,225	8%
13	PE Department Building Renovation - Phase 1	\$ 845,617	\$ -	\$ 845,617	\$ 845,617	\$ -	100%
14	Technology System Refresh Projects	\$ 1,350,000	\$ -	\$ 1,350,000	\$ 1,347,265	\$ 2,735	100%
15	Vasona Creek Restoration and Green Belt Improvements	\$ 2,395,000	\$ 895,000	\$ 1,500,000	\$ 1,500,000	\$ -	100%
16	Parking Lot & Campus Walkway Resurface/Replacement	\$ 1,882,416	\$ -	\$ 1,882,416	\$ 1,882,416	\$ -	100%
17	Athletic Field Turf Restoration - Phase 1	\$ 19,367,000	\$ -	\$ 19,367,000	\$ 2,076,160	\$ 17,290,840	11%
18	Total West Valley College	\$ 211,733,296	\$ 54,033,296	\$ 157,700,000	\$ 97,252,686	\$ 60,447,314	62%
19	West Valley Bond Funds Unallocated	\$ -		\$ -			

Project Number	Description	All Funds	Capital Funds	Measure C Funds			
		Total Project Budget	State/Others	Bond Funds	Bond Funds Expended	Bond Balance	% Spent
20	Mission College Projects	\$ 168,521,000	\$ 10,821,000	\$ 157,700,000	\$ 114,161,318	\$ 43,538,682	72%
21	Program Contingency	\$ 4,284,768	\$ -	\$ 4,284,768	\$ -	\$ 4,284,768	0%
22	Operational Expenses	\$ 765,412	\$ -	\$ 765,412	\$ 731,195	\$ 34,217	96%
23	Wellness and Human Performance Addition	\$ 10,477,142	\$ -	\$ 10,477,142	\$ 10,477,142	\$ -	100%
24	Mission College Main Building Replacement Phase II	\$ 87,260,634	\$ -	\$ 87,260,634	\$ 87,260,634	\$ -	100%
25	Main Building Demo and Plaza Landscape	\$ 30,122,526	\$ -	\$ 30,122,526	\$ 12,694,448	\$ 17,428,078	42%
26	Technology Enhanced Building	\$ 34,095,400	\$ 10,821,000	\$ 23,274,400	\$ 1,482,781	\$ 21,791,619	6%
27	Performing Arts Building	\$ -	\$ -	\$ -	\$ -	\$ -	0%
28	Technology System Refresh Projects	\$ 1,515,118	\$ -	\$ 1,515,118	\$ 1,515,118	\$ -	100%
29	Total Mission College	\$ 168,521,000	\$ 10,821,000	\$ 157,700,000	\$ 114,161,318	\$ 43,538,682	72%
30	Mission Bond Funds Unallocated	\$ -		\$ -			
31	District Services Projects	\$ 36,975,442	\$ 2,375,442	\$ 34,600,000	\$ 33,724,292	\$ 875,708	97%
32	Program Contingency	\$ 313,167	\$ -	\$ 313,167	\$ -	\$ 313,167	0%
33	Operational Expenses	\$ 236,626	\$ -	\$ 236,626	\$ 235,329	\$ 1,297	99%
34	District Facilities Building Replacement	\$ 22,250,000	\$ -	\$ 22,250,000	\$ 21,939,786	\$ 310,214	99%
35	Datatel Infrastructure Project	\$ 3,108,814	\$ -	\$ 3,108,814	\$ 3,108,814	\$ -	100%
36	Underground MPOE Replacement Structure	\$ 2,610,207	\$ -	\$ 2,610,207	\$ 2,610,207	\$ -	100%
37	HVAC and Lighting Energy Retrofit Projects	\$ 5,415,122	\$ 2,375,442	\$ 3,039,680	\$ 3,039,680	\$ -	100%
38	Security, Safety and Monitoring	\$ 2,079,896	\$ -	\$ 2,079,896	\$ 2,009,232	\$ 70,664	97%
39	Energy Management System Replacement	\$ 961,610	\$ -	\$ 961,610	\$ 781,244	\$ 180,366	81%
40	Total District Services	\$ 36,975,442	\$ 2,375,442	\$ 34,600,000	\$ 33,724,292	\$ 875,708	97%
41	District Services Bond Funds Unallocated	\$ -		\$ -			
Measure C Bond Summary			Bond Funds Sold to Date	Bond Funds Revenue	Bond Funds Expended	Bond Funds Revenue Balance	% Spent
42	Series A Bond funds issued in August 2012		\$ 100,000,000	\$ 350,000,000	\$ 245,138,296	\$ 104,861,704	70%
43	Series B Bond funds issued in February 2015		\$ 150,000,000				
44	Series C Bond funds issued in October 2017		\$ 100,000,000				

Project Number	Description	All Funds	Capital Funds	Measure W Funds			
		Total Project Budget	State/Others	Bond Funds	Bond Funds Expended	Bond Balance	% Spent
	Measure W Bond & Capital Funds						
1	Total Construction Projects	\$ 736,781,212	\$ 38,781,212	\$ 698,000,000	\$ 2,812,835	\$ 695,187,165	0%
2	Mission College Projects	\$ 264,500,000	\$ -	\$ 264,500,000	\$ 548,336	\$ 263,951,664	0%
3	Program Contingency	\$ 26,450,000	\$ -	\$ 26,450,000	\$ 255,000	\$ 26,195,000	1%
4	Performing Arts Center - New Construction	\$ 46,015,200	\$ -	\$ 46,015,200	\$ -	\$ 46,015,200	0%
5	CDC Building Renovation	\$ 6,793,200	\$ -	\$ 6,793,200	\$ 138,772	\$ 6,654,428	2%
6	STEM Center - New Construction	\$ 72,244,800	\$ -	\$ 72,244,800	\$ -	\$ 72,244,800	0%
7	Outdoor Physical Educational Facilities Upgrades	\$ 19,758,600	\$ -	\$ 19,758,600	\$ 154,564	\$ 19,604,036	1%
8	Library Renovation	\$ 18,523,800	\$ -	\$ 18,523,800	\$ -	\$ 18,523,800	0%
9	College Storage and Recycling Facilities	\$ 5,191,200	\$ -	\$ 5,191,200	\$ -	\$ 5,191,200	0%
10	Modular Classroom Removal and Site Restoration	\$ 3,704,400	\$ -	\$ 3,704,400	\$ -	\$ 3,704,400	0%
11	Student Campus Center Renovation	\$ 19,229,400	\$ -	\$ 19,229,400	\$ -	\$ 19,229,400	0%
12	Science Building Renovation - Repurpose	\$ 19,837,800	\$ -	\$ 19,837,800	\$ -	\$ 19,837,800	0%
13	TAV Building Renovation	\$ 3,902,400	\$ -	\$ 3,902,400	\$ -	\$ 3,902,400	0%
14	Swing Space for Renovation Projects	\$ 4,321,800	\$ -	\$ 4,321,800	\$ -	\$ 4,321,800	0%
15	Signage & Wayfinding Master Plan and Implementation	\$ 2,469,600	\$ -	\$ 2,469,600	\$ -	\$ 2,469,600	0%
16	Campus Wide Landscaping Restoration and Gateway Additions	\$ 9,880,200	\$ -	\$ 9,880,200	\$ -	\$ 9,880,200	0%
17	Outdoor Classroom and Performance Space Additions	\$ 3,088,800	\$ -	\$ 3,088,800	\$ -	\$ 3,088,800	0%
18	General Education Facilities Augmentation and Upgrades	\$ 3,088,800	\$ -	\$ 3,088,800	\$ -	\$ 3,088,800	0%
19	Total Mission College	\$ 264,500,000	\$ -	\$ 264,500,000	\$ 548,336	\$ 263,951,664	0%
20	Mission Bond Funds Unallocated	\$ -		\$ -			

Project Number	Description	All Funds	Capital Funds	Measure W Funds			
		Total Project Budget	State/Others	Bond Funds	Bond Funds Expended	Bond Balance	% Spent
21	West Valley College Projects	\$ 303,281,212	\$ 38,781,212	\$ 264,500,000	\$ 275,481	\$ 264,224,519	0%
22	Program Contingency	\$ 26,450,000	\$ -	\$ 26,450,000	\$ 255,000	\$ 26,195,000	1%
23	Learning Resource Renovation	\$ 53,772,212	\$ 38,781,212	\$ 14,991,000	\$ -	\$ 14,991,000	0%
24	Fine Arts and Music Replacement Building - New Construction	\$ 23,602,700	\$ -	\$ 23,602,700	\$ -	\$ 23,602,700	0%
25	Theater Renovation and Expansion	\$ 29,729,200	\$ -	\$ 29,729,200	\$ -	\$ 29,729,200	0%
26	Black Box Theater - New Construction	\$ 5,481,800	\$ -	\$ 5,481,800	\$ -	\$ 5,481,800	0%
27	PE/Wellness Center - New Construction	\$ 74,379,400	\$ -	\$ 74,379,400	\$ -	\$ 74,379,400	0%
28	PE/Gym Buildings Renovation	\$ 17,636,300	\$ -	\$ 17,636,300	\$ -	\$ 17,636,300	0%
29	STEM Classroom Expansion and Upgrades	\$ 12,228,200	\$ -	\$ 12,228,200	\$ -	\$ 12,228,200	0%
30	Outdoor PE Facilities Upgrades	\$ 24,081,300	\$ -	\$ 24,081,300	\$ 20,481	\$ 24,060,819	0%
31	Campus Wide Landscape Restoration and Gateway Additions	\$ 11,343,100	\$ -	\$ 11,343,100	\$ -	\$ 11,343,100	0%
32	Modular Classroom Removal and Site Restoration	\$ 1,265,100	\$ -	\$ 1,265,100	\$ -	\$ 1,265,100	0%
33	Campus Center Upgrades	\$ 1,265,100	\$ -	\$ 1,265,100	\$ -	\$ 1,265,100	0%
34	Guirlani Demo and Site Restoration	\$ 1,921,200	\$ -	\$ 1,921,200	\$ -	\$ 1,921,200	0%
35	Signage and Wayfinding Master Plan and Implementation	\$ 1,377,400	\$ -	\$ 1,377,400	\$ -	\$ 1,377,400	0%
36	General Education Facility Augmentations	\$ 3,326,700	\$ -	\$ 3,326,700	\$ -	\$ 3,326,700	0%
37	Administration Building Renovation - Repurpose	\$ 5,156,200	\$ -	\$ 5,156,200	\$ -	\$ 5,156,200	0%
38	Swing Space for Building Projects	\$ 2,252,800	\$ -	\$ 2,252,800	\$ -	\$ 2,252,800	0%
39	CDC Renovation	\$ 4,029,500	\$ -	\$ 4,029,500	\$ -	\$ 4,029,500	0%
40	Outdoor Classroom and Performance Space Addition	\$ 2,108,600	\$ -	\$ 2,108,600	\$ -	\$ 2,108,600	0%
41	Pathway and Bridge Upgrades	\$ 1,874,400	\$ -	\$ 1,874,400	\$ -	\$ 1,874,400	0%
42	Total West Valley College	\$ 303,281,212	\$ 38,781,212	\$ 264,500,000	\$ 275,481	\$ 264,224,519	0%
43	West Valley Bond Funds Unallocated	\$ -		\$ -			

Project Number	Description	All Funds	Capital Funds	Measure W Funds			
		Total Project Budget	State/Others	Bond Funds	Bond Funds Expended	Bond Balance	% Spent
44	District Services Projects	\$ 169,000,000	\$ -	\$ 169,000,000	\$ 1,989,018	\$ 167,010,982	1%
45	Program Contingency	\$ 16,900,000	\$ -	\$ 16,900,000	\$ 255,000	\$ 16,645,000	2%
46	Program Management	\$ 10,800,000	\$ -	\$ 10,800,000	\$ 457,539	\$ 10,342,461	4%
47	District Services Building at WV - New Construction	\$ 22,023,900	\$ -	\$ 22,023,900	\$ 590,996	\$ 21,432,904	3%
48	Alternative Energy Projects at WV & MC	\$ 27,720,000	\$ -	\$ 27,720,000	\$ 637,624	\$ 27,082,376	2%
49	Police Building and Yard at WV	\$ 6,348,600	\$ -	\$ 6,348,600	\$ -	\$ 6,348,600	0%
50	ADA Barrier Removal at MC & WV	\$ 3,915,000	\$ -	\$ 3,915,000	\$ 6,465	\$ 3,908,535	0%
51	Vasona Creek Improvements	\$ 1,957,500	\$ -	\$ 1,957,500	\$ 7,440	\$ 1,950,060	0%
52	Security, Safety and Monitoring at MC & WV	\$ 3,870,000	\$ -	\$ 3,870,000	\$ -	\$ 3,870,000	0%
53	Utility and Electrical Upgrades for Buildings at MC & WV	\$ 13,050,000	\$ -	\$ 13,050,000	\$ 26,515	\$ 13,023,485	0%
54	Underground Water and Sewer Line Upgrades at MC & WV	\$ 15,165,000	\$ -	\$ 15,165,000	\$ -	\$ 15,165,000	0%
55	Storm Water Master Plan and Implementation	\$ 6,525,000	\$ -	\$ 6,525,000	\$ 7,440	\$ 6,517,560	0%
56	Fire Alarm Upgrades at MC & WV	\$ 3,262,500	\$ -	\$ 3,262,500	\$ -	\$ 3,262,500	0%
57	HVAC and Lighting Energy Retrofit Projects	\$ 9,000,000	\$ -	\$ 9,000,000	\$ -	\$ 9,000,000	0%
58	Information Systems Server and Infrastructure Upgrades	\$ 8,482,500	\$ -	\$ 8,482,500	\$ -	\$ 8,482,500	0%
59	Parking Lots, Roads and Sidewalk Replacement at MC & WV	\$ 16,065,000	\$ -	\$ 16,065,000	\$ -	\$ 16,065,000	0%
60	Police Parking and Storage Facilities at MC	\$ 3,915,000	\$ -	\$ 3,915,000	\$ -	\$ 3,915,000	0%
61	Total District Services	\$ 169,000,000	\$ -	\$ 169,000,000	\$ 1,989,018	\$ 167,010,982	1%
62	District Services Bond Funds Unallocated	\$ -		\$ -			
Measure W Bond Summary			Bond Funds Sold to Date	Bond Funds Revenue	Bond Funds Expended	Bond Funds Revenue Balance	% Spent
63	Series A Bond funds issued in April 2019		\$ 150,000,000	\$ 150,000,000	\$ 2,812,835	\$ 147,187,165	2%