

**AMENDMENT NO. 12
TO PROJECT ASSIGNMENT AMENDMENT**

This Amendment No. 12 (“Amendment”) to **Project Assignment Agreement** (“PAA”) is entered into this February 10, 2026, by **West Valley-Mission Community College District** (“District”) and **WRNS Studio** (“Architect”) with reference to the following Recitals, all of which are incorporated herein.

WHEREAS, the District entered into a written Agreement entitled Agreement for On-Going Architectural Services (“Agreement”) on April 10, 2017 generally establishing terms and conditions for the Architect’s design professional services for Projects assigned by the District to the Architect.

WHEREAS, on or about February 18, 2020 the Board approved Agenda Item 7.9 to enter into a Project Assignment Agreement with the Architect for completion of design professional services.

WHEREAS, on or about October 7, 2020 the District and the Architect entered into a Project Assignment for Project: **Mission College – Library Renovation Project**.

WHEREAS, on or about May 12, 2021 the District and Architect entered into Amendment No.1 for the Project.

WHEREAS, on or about February 8, 2022 the District and Architect entered into Amendment No.2 for the Project.

WHEREAS, on or about May 25, 2022 the District and Architect entered into Amendment No.3 for the Project.

WHEREAS, on or about August 9, 2022 the District and Architect entered into Amendment No.4 for the Project.

WHEREAS, on or about March 17, 2023 the District and Architect entered into Amendment No.5 for the Project.

WHEREAS, on or about July 21, 2023 the District and Architect entered into Amendment No.6 for the Project.

WHEREAS, on or about September 22, 2023 the District and Architect entered into Amendment No.7 for the Project.

WHEREAS, on or about March 13, 2024 the District and Architect entered into Amendment No.8 for the Project.

WHEREAS, on or about July 3, 2024 the District and Architect entered into Amendment No.9 for the Project.

WHEREAS, on or about February 11, 2025 the District and Architect entered into Amendment No.10 for the Project.

WHEREAS, on or about August 19, 2025 the District and Architect entered into Amendment No.11 for the Project.

NOW THEREFORE, for good and valuable consideration, the receipt and adequacy of which is acknowledged by the District and Architect, the District and Architect agree to amend the Agreement as follows:

- 1. Amendment to PAA. – Update/Revise the Scope of Work/Section as follows:
 - Increase rate of payment by \$186,930.00 for an updated total not to exceed \$3,522,312.00 for ASR 25 District Site Walk Changes, ASR 26 Shotcrete Site Walls, ASR 27 AED, ASR 28 Tutoring Center, ASR 29 Roof Duct Screen, ASR 30 Storefront Details, ASR 31 Landscape Scope Adjustment, ASR 32 Pavement Expansion and Surveying, ASR 33 CA Schedule Extension, attached and hereby integrated by reference as Attachments 1-10.
- 2. Effectiveness of Amendment. This Amendment shall be deemed effective as of the date set forth above.
- 3. Authority to Execute. The individuals executing this Amendment on behalf of the District and the Architect warrant and represent that she/he is duly authorized to execute this Amendment on behalf of the District or Architect, as applicable and to bind such Party to the terms hereto.
- 4. No Other Amendments. Except as expressly set forth in this Amendment, no other term or condition of the PAA is modified or amended.

IN WITNESS HEREOF, the District and Consultant have executed this Amendment as the date set forth above.

“DISTRICT” WEST VALLEY-MISSION COMMUNITY COLLEGE DISTRICT By: _____ Terrance DeGray, Vice Chancellor, Facilities Development and Construction Initiated by: _____ Michael Robins,, Exec. Dir. General Services	“ARCHITECT” WRNS Studio By:  _____ Name: <u>Mitchell Fine</u> Title: <u>Partner</u> Date: <u>01/15/26</u>
--	--

ATTACHMENT 1

WRNS Studio Additional Services Authorization 25, District Site Walk Changes, dated August 6, 2025.

August 6, 2025 V1

Nini Reyes-Bolinger
Executive Director of Bond Construction
Facilities Development and Operations
3000 Mission College Blvd
Santa Clara, CA 95054

Re: Mission College Library Renovation
Additional Services Authorization 25
District Site Walk Changes

Hello Nini,

WVMC has requested that WRNS Studio provide the following services in addition to those described in our basic services agreement

Scope: Various MEP adds based on recent site walk from the district.

1. Remove floor drain in Janitor Room and reroute water heater drain line in wall to mop sink.
2. Add isolation valves at each branch in the water supply line (1 per room).
3. Identify access hatch locations for new isolation valves.
4. Revise drawings to indicate painting ductwork on roof.
5. Add hose bibs on roof, one at each AHU.
6. Add hose bib near north entry with keyed valve box.
7. Add 50A twist lock receptacle wall mounted low on the exterior of Room 103.
8. Submit to DSA and respond to plan check comments.
9. Additional RFI and submittal support.

Architectural, WRNS Studio

DSA/CCD	\$500
CA	\$500

Mech, Elec, Plumb, Interface Engineering

Design	\$6,500
DSA/CCD	\$2,000
CA	\$1,100

Consultant 10% Mark-up	\$ 960
------------------------	--------

Total	\$11,560
--------------	-----------------

Sincerely,



Mitch Fine, AIA, DBIA, LEED AP
Partner

cc: M. Naylor, W. Sherman, Accounting

ATTACHMENT 2

WRNS Studio Additional Services Authorization 26, Shotcrete Site Walls, dated October 6, 2025.

October 06, 2025 V1

Nini Reyes-Bolinger
Executive Director of Bond Construction
Facilities Development and Operations
3000 Mission College Blvd
Santa Clara, CA 95054

Re: Mission College Library Renovation
Additional Services Authorization 26
Shotcrete Site Walls

Hello Nini,

WVMC has requested that WRNS Studio provide the following services in addition to those described in our basic services agreement

Scope: Add shotcrete as acceptable construction method for site wall construction

1. Update DSA 103 Form
2. Add shotcrete specification
3. Update site wall details
4. Prepare CCD for DSA

Architectural, WRNS Studio

DSA/CCD	\$500
CA	\$500

Structural, Thornton Tomasetti

Design/CCD/CA	\$4,000
---------------	---------

Consultant 10% Mark-up	\$ 400
------------------------	--------

Total	\$5,400
--------------	----------------

Sincerely,



Mitch Fine, AIA, DBIA, LEED AP
Partner

cc: M. Naylor, W. Sherman, Accounting

ATTACHMENT 3

WRNS Studio Additional Services Authorization 27, AED, dated October 6, 2025.

October 06, 2025 V1

Nini Reyes-Bolinger
Executive Director of Bond Construction
Facilities Development and Operations
3000 Mission College Blvd
Santa Clara, CA 95054

Re: Mission College Library Renovation
**Additional Services Authorization 27
AED**

Hello Nini,

WVMC has requested that WRNS Studio provide the following services in addition to those described in our basic services agreement

Scope: Add AED to project scope at north entry

1. Add AED conduit layout
2. Add cabling requirements
3. Update plan and RCP
4. Revise specs to add AED alarm monitoring
5. Prepare CCD for DSA

Architectural, WRNS Studio

DSA/CCD	\$500
CA	\$500

Security, Catalyst

Design/CCD/CA	\$3,715
---------------	---------

Consultant 10% Mark-up	\$ 370
------------------------	--------

Total	\$5,085
--------------	----------------

Sincerely,



Mitch Fine, AIA, DBIA, LEED AP
Partner

cc: M. Naylor, W. Sherman, Accounting

ATTACHMENT 4

WRNS Studio Additional Services Authorization 28, Tutoring Center, dated October 6, 2025.

October 06, 2025 V1

Nini Reyes-Bolinger
Executive Director of Bond Construction
Facilities Development and Operations
3000 Mission College Blvd
Santa Clara, CA 95054

Re: Mission College Library Renovation
Additional Services Authorization 28
Tutoring Center

Hello Nini,

WVMC has requested that WRNS Studio provide the following services in addition to those described in our basic services agreement

Scope: Update infrastructure for new Tutoring Center

1. Reserves 105
 - a. Add (4) 20A circuits to laptop charging
2. Tutoring Center 151
 - a. Add power pole at column with power and data for Check-In desk.
 - b. Provide power for power for Zoom Boxes
 - c. Add (1) floor box with power at Tutoring Tables.
Update floor box circuiting
 - d. Coordinate new data device locations based upon revised drawings
 - e. Update new/relocated data outlets.
 - f. Showing updated Rough-in and Horizontal Cable Schedules, as applicable.
 - g. Show updated/additional details, as applicable.
 - h. Update trenching plan
 - i. Prepare CCD, DSA submission, coordination meetings, CA RFIs responses

Architectural, WRNS Studio

CA	\$2,000
DSA/CCD	\$500

Elec, Interface

CD	\$5,500
CA	\$1,500

Telecom, Teeecom

CD/CA	\$5,000
-------	---------

Consultant 10% Mark-up	\$1,200
------------------------	---------

Total	\$15,700
--------------	-----------------

Sincerely,



Mitch Fine, AIA, DBIA, LEED AP
Partner

501 SECOND STREET
4TH FLOOR, STE. 402
SAN FRANCISCO
CALIFORNIA 94107
415.489.2224 TEL
415.358.9100 FAX
WWW.WRNSSTUDIO.COM

cc: M. Naylor, W. Sherman, Accounting

ATTACHMENT 5

WRNS Studio Additional Services Authorization 29, Roof Duct Screen, dated October 6, 2025.

October 06, 2025 V1

Nini Reyes-Bolinger
Executive Director of Bond Construction
Facilities Development and Operations
3000 Mission College Blvd
Santa Clara, CA 95054

Re: Mission College Library Renovation
Additional Services Authorization 29
Roof Duct Screens

Hello Nini,

WVMC has requested that WRNS Studio provide the following services in addition to those described in our basic services agreement

Scope: Add Screens to Rooftop Ducts

1. Provide new details for screen connections to duct support framing
2. Provide wind load calculations
3. Prepare CCD for DSA
4. Address structural comments as needed

Architectural, WRNS Studio

CA	\$1,500
DSA/CCD	\$500

Structural, Thornton Tomasetti

CD/CA	\$2,500
-------	---------

Consultant 10% Mark-up	\$250
------------------------	-------

Total	\$4,750
--------------	----------------

Sincerely,



Mitch Fine, AIA, DBIA, LEED AP
Partner

cc: M. Naylor, W. Sherman, Accounting

ATTACHMENT 6

WRNS Studio Additional Services Authorization 30, Storefront Details, dated October 6, 2025.

October 06, 2025 V1

Nini Reyes-Bolinger
Executive Director of Bond Construction
Facilities Development and Operations
3000 Mission College Blvd
Santa Clara, CA 95054

Re: Mission College Library Renovation
Additional Services Authorization 30
Revised Storefront Details

Hello Nini,

WVMC has requested that WRNS Studio provide the following services in addition to those described in our basic services agreement

Scope: Revise Storefront Details

1. Update details to accommodate delayed storefront install
 - a. Revise interior gyp/soffit/jamb details as reviewed with Gilbane/District

Architectural, WRNS Studio

CA	\$1,500
DSA/CCD	\$500

Total	\$2,000
--------------	----------------

Sincerely,



Mitch Fine, AIA, DBIA, LEED AP
Partner

cc: M. Naylor, W. Sherman, Accounting

ATTACHMENT 7

WRNS Studio Additional Services Authorization 31, Landscape Scope Adjustment, dated October 6, 2025.

October 28, 2025 V1

Nini Reyes-Bolinger
Executive Director of Bond Construction
Facilities Development and Operations
3000 Mission College Blvd
Santa Clara, CA 95054

Re: Mission College Library Renovation
Additional Services Authorization 31
Landscape Planting Scope Adjustment

Hello Nini,

WVMC has requested that WRNS Studio provide the following services in addition to those described in our basic services agreement

Scope: Landscape Planting and Fee Adjustment

1. Coordinate Tree Removal with Civil
2. Coordinate Limit of Work with Civil
3. Coordinate changes to Irrigation consultant including future tie-ins and sleeving
4. Provide updated Irrigation water calculations
5. Research and calculate Tree Shade ratios
6. Update, cloud and submit Materials, Layout, Irrigation, Planting Plans
7. Update, cloud and submit Shade Tree Calculation Plan
8. Update Recycle Water Use Permit Application and submit plans to SBRW
9. Preparation and submission of CCD for DSA review and backcheck comment responses.
10. ASR 022 credit back

Architectural, WRNS Studio

DSA/CCD	\$500
---------	-------

Landscape, InSitu

CD/CCD	\$13,600
Credit from ASR 22	(\$12,500)
Total	\$1,100

Consultant Mark-up	\$110
--------------------	-------

Total	\$1,710
--------------	----------------

Sincerely,



Mitch Fine, AIA, DBIA, LEED AP
Partner

cc: M. Naylor, W. Sherman, Accounting

ATTACHMENT 8

WRNS Studio Additional Services Authorization 32, Pavement Expansion and Surveying, dated December 18, 2025.

Dec 18, 2025 V1

Nini Reyes-Bolinger
Executive Director of Bond Construction
Facilities Development and Operations
3000 Mission College Blvd
Santa Clara, CA 95054

Re: Mission College Library Renovation
Additional Services Authorization 32
Pavement Expansion and Surveying

Hello Nini,
WVMC has requested that WRNS Studio provide the following services in addition to those described in our basic services agreement:

Scope: Surveying existing concrete at new Library entry. Revising drawings. Submitting CCD to DSA for accessibility review of new scope of paving.

Architectural, WRNS Studio CCD, CA	\$2,000
Sandis Civil Surveying, CCD, CA	\$4,500
InSito Landscape CCD, CA	\$1,800
Consultants Total:	\$6,300
Consultant 10% Mark-up	\$630
Total	\$8,930

Sincerely,



Mitch Fine, AIA, DBIA, LEED AP
Partner

cc: M. Naylor, W. Sherman, Accounting

ATTACHMENT 9

WRNS Studio Additional Services Authorization 33, CA Schedule Extension, dated December 18, 2025.

Dec 18, 2025 V1

Nini Reyes-Bolinger
Executive Director of Bond Construction
Facilities Development and Operations
3000 Mission College Blvd
Santa Clara, CA 95054

Re: Mission College Library Renovation
Additional Services Authorization 33
CA Schedule Extension

Hello Nini,
WVMC has requested that WRNS Studio provide the following services in addition to those described in our basic services agreement:

Scope: 5-month schedule extension for January 2026 – May 2026

1. WRNS continued CA for 5 months.
 - a. OACs, site visits, RFI/Submittal reviews, design support with district, furniture, and contractor.
2. Consultant continued CA support

Architectural, WRNS Studio

CA	\$65,000
----	----------

Interface Engineering, Inc.

CA	\$17,500
----	----------

Thornton Tomasetti Structural

CA	\$15,000
----	----------

Sandis Civil

CA	\$4,500
----	---------

InSitu Landscape

CA	\$5,825
----	---------

Teecom AV/Telecom

CA	\$11,000
----	----------

Stantec Waterproofing

CA	\$6,900
----	---------

Consultants Total:	\$60,725
--------------------	----------

Consultant 10% Mark-up	\$6,070
------------------------	---------

Total	\$131,795
--------------	------------------

Sincerely,



Mitch Fine, AIA, DBIA, LEED AP
Partner

501 SECOND STREET
4TH FLOOR, STE. 402
SAN FRANCISCO
CALIFORNIA 94107
415.489.2224 TEL
415.358.9100 FAX
WWW.WRNSSTUDIO.COM

cc: M. Naylor, W. Sherman, Accounting